

# Industrialised Construction Conference

### **Andrew Dewdney**

Head of Modern Methods of Construction (MMC)





# What can we learn from the New Prisons Programme?

1. Keys to Programme Success

2. Productivity & Continuous Improvement

3. Outcomes

4. Future Applications



### **Key to success : Industrialised Construction**





HOJ

Component

Components

Standardised, repeatable

and interoperable, able to

be mass manufactured by a

range of suppliers

Standard components

# Key to success: Pipeline





KIER

### Key to success : Alliancing model and behaviours

- FAC-1 Alliance Contract
- Leave badge at door
- Collaboration not competition
- Review and improve the Reference Design

- Multiplied experience and expertise shared
- Develop a common Supply Chain and test/map capacity
- Shared Continuous Improvement and Innovation
- Consistent workflows, data structures and benchmarking





#### Repeatable Design (Build)

- Increased roof parapet height (2.9m)
- Double the amount of underfloor heating
- RFIs/100 docs ↓43% (v Five Wells)
- Increased productivity during RIBA 4 (vs Five Wells)
- PMV 84.28% (target 68%, Five Wells 70%)
- Precast Embodied Carbon ↓14.9% (v Fosse Way)
- Improved buildability
- Pitched Roof on AHDP







	RIBA 4 (% drawings unchanged after Rev 3 )				
	Five Wells	Millsike	Change		
Entrance	52%	92%	43%		
Support	79%	84%	6%		
Central	44%	86%	48%		
Kitchen	82%	88%	6%		
Workshop	75%	85%	11%		
Houseblock*	93%	97%	4%		
CASU	93%	93%	0%		
Project Average	83%	85%	3%		



#### Repeatable Design (MEP)

- Changed from Gas to fully electric
- 70% more energy efficient than a Victorian prison (£1.1m energy saving per year)
- Increased site-wide PV yield by 1% and reduced area by 6% (v Reference Design)
- Optimise Offsite MEP DfMA :
  - horizontal modules ↑198% ,
  - cast-ins for underfloor heating mats ↑ 32%
  - o offsite bracketry and supports ↑ 100%
  - $_{\circ}$  cast-in components  $\uparrow$  12%.
- Digital Twin Smart Building c. 40% energy cost saving on ventilation and underfloor heating, scheduling of BMS following data collection and analysis.















Before-and-after images show the ASHP base design (left) and the optimised ASHP design (right) - with better heights for maintenance, clear walkway (CDM) and better access to pipes



#### **Integrated Supply Chain**

- Consistent Consultants
- Critical trades consistent e.g.
  - Superstructure
  - Houseblock MEP and modules
  - Ancillary Plant Modules
  - Package Substations
  - Cell windows, doors and Riser Doors
  - o Steelwork
  - CCTV/Fire Alarm/Misting
  - Voice/Data/ICT
- New supply chain partners are fully vetted and well proven in the industry
- Provides long term employment, including ROTL and PL
- Innovation collaboration

Total output demand per day () and capacity (min & max)











#### **Repeatable Processes**

- Improved Model validation
- Improved Model review
- Superstructure install was 15% more consistent (v Five Wells)
- 54% plant was hybrid/electric
- Digital component tracking + Vesting (£1m savings)
- NCRs and Quality Observations / 100m<sup>2</sup> 14.9% (v Five Wells)
- Waste m<sup>3</sup>/100 m<sup>2</sup> ↓43% (exc.
   Groundworks v Five Wells)
- Improved Digital Handover process
- Consistent processes, workflows and data collection into a central Mission Control



#### **HMP Channings Wood**



Status Tracking	Precast (1992) V	Precast (2002) v Insertible Server, Trans. Inserting Information into				Benard All		<b>4</b>	REPORT (FUL AND CURREN
Veting	List Vew		VESTIN	VG DETAILS					
de Talans (Darrie) PROJECT SETUP	Name	Туре : т	Supplier 2 $\pi$	Level 0 T	Area 2 T	Vested 0 T	Vested Achieved At $\pm \pi$	Vested Witnessed Dy 1 T	VIEW)
Luser Management	CRE-HING-694203-003	Corridor Well	CREACH	100	WingA	Ver.	.hii 31, 2624	Greds	
Asset Update Tool	CRE-H0G-644002-003	Carridor Nall	CREAGH	L00	Wing B	Yes	Apr 24, 2224	Greeds	
<ul> <li>By Status Lipdate Teol</li> <li>Configuration</li> </ul>	CRE-H85-84002-880	8E-H8G-8A003-600 Connor/Nall C8E4GH 1.00 Wing/8 Ves Apr 24, 2014 Greeds	Gloods						
de Models	CRE-HBG-WA002-003	Carridor Wall	CREAGH	100	WegB	Yes	Apr 24, 2024	Geeth	
	CRE-HBG-884202-008	Corridor Wall	CREAGH	100	WingB	Ves	Apr 24, 2224	Goeds.	
	CRE-HbG-WADO2-605	Curridor Wall	CREACH	100	WegB	. Yes	Apr 24, 2024	Greech	
	CRE. HBG-WA202-006	Carridor Wall	CREAGH	L00	WegA	744	Apr 24, 2024	Greek	
	CRE-HBG-WAD02-007	Carridor Wall	CREAGH	1.00	WingA	Tes	Apr 24, 2024	Greeds	
	CRE-HBG-WA002-000	Corridor Wall	CREAGH	100	WegA	Yes	Apr 24, 2024	Greeh	
	CRE-HBG 884002-000	Carridor Wall	CREAGH	L00	WagA	. Yes	Apr 24, 2024	Geods	
	CRE-HBG-IBA002-010	Carridor Wall	CREAGH	1.00	Wing A	Ves	Apr 24, 2014	Geeth	





### **Outcomes : HMP Millsike**

- 6months enabling works inc. Ground stabilisation
- Complex Groundwater 3 temporary lagoons and 8 precast attenuation tanks
- 128week programme RIDDOR free
- 45% spend within 50miles, 89% spend within 100miles
- £33,000+ in charity fundraising
- 5 National and International awards, 14 Finalist/ Highly Commended
- 1,524 volunteering hours
- 91 apprentices and trainees
- 10% Biodiversity Net Gain
- 45/45 CCS score on all 7 visits











On time. On budget.



### **Future Applications**



### **Small Secure Prisons**

240 places

R30 platform design.

Similar components to T60.



### **Glasgow Prison**

1344 places

Amended T60 design to suit Scottish Prison requirements.



### **Defence Alliances**

16,000 bedspaces

Based on a RIBA 2 'Common Design' being delivered through two Alliances.





# Thank you

